

---

# Muon Campus Project Plan

Chris Polly & Ron Ray

December 16, 2011



---

## Towards an integrated muon program

- November 2 we proposed a plan to maximize the synergy and minimize the overall cost of g-2 & Mu2e
  - The plan included recommendations from the Mu2e task force to go with a g-2 injection scheme for Mu2e
    - Significant cost savings >\$100M
    - Only use 2 Booster batches and run for 3-4 yrs
  - Synergy further enhanced with Muon Campus plan
    - Build one central Muon Campus with more shared infrastructure
    - Many advantages for g-2 associated with this site
  - Total cost of \$287.5M for this 'facility for the future' and the first two experiments
- Since that time we have been working on optimizing the overall project plan, reviewing costs, and developing timelines that fit within the laboratory budget guidance

## Division into various packages

- Categories

- On-project

- Muon g-2 MIE
- Mu2e Project

- Off-project categories required by g-2

- MC-1 building to house g-2 storage ring (MC-1 GPP)
- Disassembly and transportation of E821 equipment (Operations)

- Off-Project categories common to g-2 and Mu2e

- Civil construction of Muon Campus Tunnel (Tunnel GPP)
- Cryogenic facility to feed both experimental halls (Cryo AIP/GPP)
- Recycler modifications (Recycler AIP)
- P1/P2/Debuncher modifications (Debuncher AIP)

Muon Campus Plan, 16 Dec 2011

Fermilab

## MC-1 GPP Justification

- Would like to reuse TeV infrastructure where possible

- Booster beam, Recycler, AP0 target hall, pbar complex, local beamlines

- Existing large, high-bay buildings too remote

- Current beamlines can't transport 8 GeV (or less) beam without \$\$\$

- MC-1 building general purpose

- 80' x 80' high-bay with 30 T crane
- internal loading dock
- floor stable, load-bearing to 700 T
- good temperature control
- 70' x 70' low-bay for staging, assembly, control room



- Beam comes out here
- Muon campus
- Buildings with enough span

Muon Campus Plan, 16 Dec 2011

Fermilab

## MC-1 GPP Utilization

### → Current program


- House the g-2 storage ring
- Beamline magnets for g-2/Mu2e
- Infrastructure for g-2/Mu2e cryo

### → Future possibilities

- Future IF experiments, e.g. muon EDM or other CLFV expts (26-700 MeV muons)
- Muon cooling R&D facility (200-400 MeV muons)
- Conveniently located assembly area for Project X era experiments

### → Future sources (expts currently using 8-16 kW beam from Booster)

- In Project X era, Booster will have 75-100 kW available (free)
- Can imagine bringing 200-300kW of Project X era primary beam, or perhaps a secondary beam utilizing the full Project X beam power (~\$50M)





Muon Campus Plan, 16 Dec 2011



## BNL E821 Disassembly and Transportation

- DOE recommended we disassemble and transport the g-2 equipment from BNL to FNAL under an operations budget
- Important for the timeline that this (and MC-1) not get tied to the g-2 CD3 schedule
- Transfer includes storage ring, 80 m beamline, and all other E821 equipment



Muon Campus Plan, 16 Dec 2011



## Tunnel GPP - Justification

- Many advantages to placing g-2 and Mu2e in the same area
  - Avoids some problems with the original g-2 site (transport back through AP0, poor location, proximity of MI stray fields)
  - Can share more infrastructure (utilities, beamline elements, cryo)
- More efficient and economical to complete civil in one pass
- Develop one global utility plan
- Timeline driven by g-2



Muon Campus Plan, 16 Dec 2011

Fermilab

## Cryo GPP - Justification

- Both g-2 and Mu2e need one refrigerator + one spare to provide extra capacity when needed or serve as a backup
  - One cryo plant housing 3 refrigerators instead of 2 + 2 previously planned
- Can bring one compressed He line over from F0 or A0
  - Saves \$\$ by not having two locations or having to install compressors locally
- Cryo plant has cold lines extending to both experimental halls



Muon Campus Plan, 16 Dec 2011

Fermilab

## Recycler AIP - Justification




- Muon g-2 and Mu2e need bunched beam that can be prepared in the Recycler
  - Large cost savings over original Mu2e plan where the rebunching was done in pbar rings
  - Muon g-2 requires  $<100$  ns wide bunches, more stringent spec than Mu2e
  - Muon g-2 uses 4 Booster batches per super-cycle, higher rate than Mu2e
  - System that works for g-2 automatically works for Mu2e
- Cavity productions
  - Mu2e needs 1-2 cavities installed in the Debuncher that are identical to the 7 being produced for the Recycler
  - Make them all in one production
- New capability for the Recycler

9

Muon Campus Plan, 16 Dec 2011

Fermilab

## Recycler AIP - Justification




- Both g-2 and Mu2e need the rebunched beam delivered to the pbar area
  - Requires kicker
  - Short connection from Recycler to P1
  - Has always been a common component needed by the experiments even under the original scenario

10

Muon Campus Plan, 16 Dec 2011

Fermilab

# P1/P2/Debuncher AIP



## → g-2 & Mu2e P1/P2 transport identical

- A few small aperture magnets replaced
- Instrumentation

## → Injection into the Debuncher

- Originally g-2 was just going to inject with fixed field dipoles for one pass around
- Proton hadronic flash can be removed by staying in Debuncher for 3-4 turns
- Can use Mu2e injection scheme (kicker)
- One less area that would have to be switched between g-2/Mu2e runs

## → Abort system


- Use Mu2e abort system to clean g-2 protons
- All work in AP2 can be completed reducing g-2 downtime for Mu2e upgrades

# Total cost for program

|                         |         |                             |         |
|-------------------------|---------|-----------------------------|---------|
| MC-1 GPP                | \$7.5M  | Tunnel GPP                  | \$9.2M  |
| E821 Equipment Transfer | \$4.9M  | Cryo GPP                    | \$9.5M  |
| Off-project g-2         | \$12.4M | Recycler AIP                | \$9.5M  |
|                         |         | Debuncher AIP               | \$8.9M  |
| Accelerator             | \$38M   | Off-project common          | \$37.1M |
| Civil Construction      | \$24M   |                             |         |
| Solenoids               | \$106M  | AP0 Target                  | \$2.0M  |
| Muon Channel            | \$10M   | AP2/3 Beamlines             | \$2.0M  |
| Tracker                 | \$8M    | Debuncher Extraction        | \$2.0M  |
| CRV                     | \$5M    | Extraction beamline to bldg | \$2.1M  |
| DAQ                     | \$6M    | Instrumentation             | \$1.0M  |
| Project Management      | \$16M   | Ring Reassembly/Upgrades    | \$10.9M |
| Mu2e Project (CD-1)     | \$213M  | Project Management          | \$5.3M  |
|                         |         | Muon g-2 Project (CD-0)     | \$25.3M |

Total Muon Campus \$287.8M

# Important timeline considerations



This timeline has g-2 taking data in 2016, and Mu2e starting 2-3 yrs later

Muon Campus Plan, 16 Dec 2011



| MC-1 Building         | FY12  | FY13  | FY14  | FY15  | FY16 | Total        |
|-----------------------|-------|-------|-------|-------|------|--------------|
| Building Design       | 530   |       |       |       |      | 530          |
| MC-1 GPP              |       | 7000  |       |       |      | 7000         |
| <b>Total</b>          |       |       |       |       |      | <b>7530</b>  |
| DOE equip transfer    | FY12  | FY13  | FY14  | FY15  | FY16 |              |
| Disassembly           | 400   | 3000  |       |       |      | 3400         |
| Transport             | 40    | 1500  |       |       |      | 1540         |
| <b>Total</b>          |       |       |       |       |      | <b>4940</b>  |
| Muon g-2 Project      | FY12  | FY13  | FY14  | FY15  | FY16 |              |
| AP0 target            | 200   | 400   | 700   | 700   |      | 2000         |
| AP2/AP3 quads         | 150   | 300   | 775   | 775   |      | 2000         |
| Deb extraction        | 150   | 300   | 775   | 775   |      | 2000         |
| Beamline stub         | 100   | 200   | 900   | 900   |      | 2100         |
| Instrumentation       | 50    | 100   | 425   | 425   |      | 1000         |
| Ring reassembly       | 230   | 500   | 6500  | 3000  | 700  | 10930        |
| Project management    | 950   | 1305  | 1344  | 1384  | 356  | 5339         |
| <b>Total</b>          |       |       |       |       |      | <b>25369</b> |
|                       | FY12  | FY13  | FY14  | FY15  | FY16 |              |
| Recycler AIP          | 150   | 300   | 3550  | 5500  |      | 9500         |
| Debuncher AIP         | 150   | 300   | 3700  | 4900  |      | 8900         |
| Cryo Building         |       | 1500  |       |       |      | 1500         |
| Cryo Plant            |       | 2000  | 3000  |       | 3000 | 8000         |
| MC Tunnel             |       | 600   | 4400  | 4200  |      | 9200         |
| <b>Total</b>          |       |       |       |       |      | <b>37100</b> |
| Total by FY           | 3100  | 19305 | 26219 | 22559 | 4056 |              |
| TOTAL Lab Guidance    | 23100 | 43000 | 45000 |       |      |              |
| Left for Mu2e Project | 20000 | 23695 | 23781 |       |      |              |


## FY Outlay

- FY12 \$ allocated from FNAL for g-2 pre-CD0 & \$200k ENL match
- Conceptual design for AIPs + \$530k for GPP will be done with g-2 current FY12 allocation
- AIPs start in FY13 with preliminary/final design, construction/installation
- Could consider pulling the Recycler AIP back into the g-2 MIE

Muon Campus Plan, 16 Dec 2011



# Muon campus



Two centrally located buildings, one with a secondary beam delivered to a surface building, the other an underground facility for primary beam

# Muon campus

